U.S. ARMY CHEMICAL MATERIALS AGENCY

CREATING A SAFER TOMORROW

Deseret Chemical Depot

To: Restoration Advisory Board
By: Joe M. Stilinovich

15 July 2008

- **TVA Completed Demolition on the following:**
  - Environmental and Safety Office - 23 May 07
  - Explosive Containment Cubicle (ECC) #2 – 18 July 07
  - Water Tower - 22 Aug 07
  - Diesel Fuel Storage Tanks (3), 30,000 gal ea. - 29 Aug 07
  - Caustic Storage Tanks (2), 15,000 gal ea. and Chemical Storage Facility -19 Sep 07
  - Tool Room - 2 Nov 07
  - Monitoring Shop – 24 Jan 08
  - Boilers (2 ea) – 28 Jan 08
  - General Purpose Facility (GPF) – 5 Mar 08
  - Site Medical Facility (SMF)– 14 Mar 08
  - Rail Car – 2 Apr 08
  - Old Lab Complex – 9 May 08
  - Personnel Support Complex (PSC) #1 – 16 May 08

- **TVA Scheduled activities:**

  - **Deactivation Furnace System / Pollution Abatement System (DFS/PAS) – In process**
  - **Maintenance Facility**
  - **Metal Parts Furnace Pollution Abatement System (MPF/PAS)**

- **Transition of CAMDS Closure Work to EG&G – 1 Apr 09**

  - **EG&G to plan and conduct CAMDS closure activities**
  - **Batielle to oversee CAMDS Lab & Monitoring Requirements**

TVA – CAMDS Demolition Status

Status as of: 062308

Demolition Legend

Building Name	% Complete	Demo Date
Safety / Tech Shop	100%	23-May-07
ECC # 2	100%	18-Jul-07
Water Tower	100%	22-Aug-07
Site Fuel Storage Tanks	100%	29-Aug-07
Chemical Storage Area	100%	19-Sep-07
Tool / Parts Building	100%	2-Nov-07
Monitoring Shop	100%	24-Jan-08
North & South Boilers in West Utilities Buidling	100%	28-Jan-08
General Purpose Facility	100%	5-Mar-08
Site Medical Facility	100%	14-Mar-08
Rail Car	100%	2-Apr-08
Old Lab Complex	100%	9-May-08
Bldgs 7002,7003, 7004B,7012, 7014 of PSC 1	100%	16-May-08
DFS PAS	12%	In Progress

⊗ = Demolition Complete

% = Percentage Demolition Complete

*Illustrative Location. Lab physically on DCD Site 4 miles from CAMDS North Gate.